

Form detail

#60: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Nov 3, 2023
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Nov 3, 2023, 3:15 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Crew	# Workers	# Total hours	Work performed
BP #2 General Trades - Lite Construction	7	35	crew worked on pouring top coating over precast area today.
BP #3 Excav/Site Util - Plainfield Grading	6	48	crew worked on grading for south parking lot today. coordinated with paving contractor and worked to get the concrete curbs installed.
BP #5 Asphalt, C&G's, Site Concrete - Abbey Paving	10	80	crew worked on setting up forms and preparing for concrete curbs to be poured today
Totals	23	163	

References

Photos (10)



IMG_0547

Taken on Nov 3, 2023, 8:07 AM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0544

Taken on Nov 3, 2023, 7:39 AM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0550

Taken on Nov 3, 2023, 3:14 PM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0551

Taken on Nov 3, 2023, 3:14 PM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0552

Taken on Nov 3, 2023, 3:14 PM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0546

Taken on Nov 3, 2023, 7:39 AM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0549

Taken on Nov 3, 2023, 8:07 AM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0545

Taken on Nov 3, 2023, 7:39 AM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0548

Taken on Nov 3, 2023, 8:07 AM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason



IMG_0543

Taken on Nov 3, 2023, 7:38 AM CDT

Added on Nov 3, 2023, 3:15 PM CDT

Added by Ken Gleason