

Form detail

#161: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Apr 12, 2024
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Apr 12, 2024, 12:51 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	BP #2 General Trades - Lite Construction	-	3	24	-	crew worked on drywall at the vestibule along with install of ceiling panels, prepping for install of sub fascia at exterior gable roof ends
-	BP #6 Masonry - Jimmy'z Masonry	-	10	80	-	crew worked on wrapping up brick and stone install at gable end on east side of site as well as continuing with the install at north and northwest side.
-	BP #9 Flooring - TSI Commercial Floor Covering	-	2	16	-	crew worked on floor prep and install of flooring starting in the north east corner of the first floor
-	BP #13 Electrical - CSN Electric	-	2	16	-	crew worked on wiring of the light poles at exterior parking lot areas today
-	BP #8 Painting - Nedrow Painting	-	1	8	-	crew worked on painting in basement, walls and bathroom
Totals:			18	144	0	

References

Photos (16)



IMG_1651

Taken on Apr 12, 2024, 8:16 AM CDT

Added on Apr 12, 2024, 12:50 PM CDT

Added by Ken Gleason



IMG_1649

Taken on Apr 12, 2024, 8:15 AM CDT

Added on Apr 12, 2024, 12:50 PM CDT

Added by Ken Gleason



IMG_1647

Taken on Apr 12, 2024, 8:11 AM CDT

Added on Apr 12, 2024, 12:50 PM CDT

Added by Ken Gleason



IMG_1652

Taken on Apr 12, 2024, 8:16 AM CDT

Added on Apr 12, 2024, 12:50 PM CDT

Added by Ken Gleason



IMG_1653

Taken on Apr 12, 2024, 8:17 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1654

Taken on Apr 12, 2024, 8:20 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1648

Taken on Apr 12, 2024, 8:14 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1650

Taken on Apr 12, 2024, 8:15 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1655

Taken on Apr 12, 2024, 8:20 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1656

Taken on Apr 12, 2024, 8:20 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1658

Taken on Apr 12, 2024, 8:22 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1657

Taken on Apr 12, 2024, 8:22 AM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1659

Taken on Apr 12, 2024, 12:46 PM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1660

Taken on Apr 12, 2024, 12:46 PM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1661

Taken on Apr 12, 2024, 12:47 PM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason



IMG_1662

Taken on Apr 12, 2024, 12:47 PM CDT
Added on Apr 12, 2024, 12:50 PM CDT
Added by Ken Gleason