

## Form detail

## #43: Weekly Report

**Forms**

<b>Location</b>	Kendall County New Office Building
<b>Form date</b>	Oct 6, 2023
<b>Description</b>	
<b>Due date</b>	
<b>Submitted by</b>	<b>Ken Gleason</b>
<b>Status</b>	Closed
<b>Last update</b>	Oct 6, 2023, 3:06 PM CDT
<b>Last updated by</b>	<b>Ken Gleason</b>
<b>Included references</b>	Assets   Files   Forms   Issues   Photos

**Supporting information**

Kendall County New Office Project. CCCS Project Number 221071.

**1. Work Log**

Crew	# Workers	# Total hours	Work performed
BP #6 Masonry - Jimmy'z Masonry	4	32	crew worked on interior basement CMU walls this week in preparation for the pre cast panel install starting next week.
BP #11 Plumbing - Omega Plumbing	3	24	crew worked on rough plumbing/piping the basement interior walls today so the masons can continue with the CMU walls
BP #4 Building Concrete - Premium Concrete Inc	3	9	crew was working on basement wall near the NW corner of basement to ensure proper elevations
Totals	10	65	

## Notes

Crews worked this week in preparation of install of the precast panels for next week. Look ahead for next week is to complete CMU bearing walls, complete precast panel install and start with the backfilling of the foundations and retaining wall along with earthwork for the south parking lot

## References

### Photos (7)



IMG\_0382

**Taken on** Oct 6, 2023, 2:47 PM CDT

**Added on** Oct 6, 2023, 3:02 PM CDT

**Added by** Ken Gleason



IMG\_0379

**Taken on** Oct 6, 2023, 2:44 PM CDT

**Added on** Oct 6, 2023, 3:02 PM CDT

**Added by** Ken Gleason



IMG\_0376

**Taken on** Oct 6, 2023, 2:42 PM CDT

**Added on** Oct 6, 2023, 3:02 PM CDT

**Added by** Ken Gleason



IMG\_0381

**Taken on** Oct 6, 2023, 2:45 PM CDT

**Added on** Oct 6, 2023, 3:02 PM CDT

**Added by** Ken Gleason



IMG\_0377

**Taken on** Oct 6, 2023, 2:42 PM CDT  
**Added on** Oct 6, 2023, 3:02 PM CDT  
**Added by** Ken Gleason



IMG\_0380

**Taken on** Oct 6, 2023, 2:44 PM CDT  
**Added on** Oct 6, 2023, 3:02 PM CDT  
**Added by** Ken Gleason



IMG\_0378

**Taken on** Oct 6, 2023, 2:43 PM CDT  
**Added on** Oct 6, 2023, 3:02 PM CDT  
**Added by** Ken Gleason