

Form detail

#56: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Oct 27, 2023
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Oct 27, 2023, 1:31 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Crew	# Workers	# Total hours	Work performed
BP #6 Masonry - Jimmy'z Masonry	3	15	crew worked on site cleanup and preparations for SOG/precast topping work
BP #2 General Trades - Lite Construction	2	16	crew worked on preparations for upcoming framing work.
BP #13 Electrical - CSN Electric	2	6	crew worked on underground piping for the south parking lot
Totals	7	37	

References

Photos (5)



IMG_0515

Taken on Oct 27, 2023, 9:11 AM CDT

Added on Oct 27, 2023, 1:30 PM CDT

Added by Ken Gleason



IMG_0516

Taken on Oct 27, 2023, 9:13 AM CDT

Added on Oct 27, 2023, 1:30 PM CDT

Added by Ken Gleason



IMG_0513

Taken on Oct 27, 2023, 9:11 AM CDT

Added on Oct 27, 2023, 1:30 PM CDT

Added by Ken Gleason



IMG_0514

Taken on Oct 27, 2023, 9:11 AM CDT

Added on Oct 27, 2023, 1:30 PM CDT

Added by Ken Gleason



IMG_0512

Taken on Oct 27, 2023, 9:11 AM CDT

Added on Oct 27, 2023, 1:30 PM CDT

Added by Ken Gleason