

Form detail

#64: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Nov 10, 2023
Description	
Due date	
Created by	Ken Gleason
Status	In progress
Last update	Nov 10, 2023, 1:43 PM CST
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Crew	# Workers	# Total hours	Work performed
BP #2 General Trades - Lite Construction	5	40	crew worked on 1st floor LG steel framing for bearing walls
BP #3 Excav/Site Util - Plainfield Grading	2	16	crew worked on setting drain connections for downspouts at east side of building
BP #5 Asphalt, C&G's, Site Concrete - Abbey Paving	5	20	crew worked on forms and pouring concrete for sidewalk at west side of south parking lot
Totals	12	76	