

## Form detail

## #82: Weekly Report

**Forms**

<b>Location</b>	Kendall County New Office Building
<b>Form date</b>	Dec 8, 2023
<b>Description</b>	
<b>Due date</b>	
<b>Submitted by</b>	<b>Ken Gleason</b>
<b>Status</b>	Closed
<b>Last update</b>	Dec 8, 2023, 1:54 PM CST
<b>Last updated by</b>	<b>Ken Gleason</b>
<b>Included references</b>	Assets   Files   Forms   Issues   Photos

**Supporting information**

Kendall County New Office Project. CCCS Project Number 221071.

**1. Work Log**

Crew	# Workers	# Total hours	Work performed
BP #2 General Trades - Lite Construction	6	48	crew worked on LG trusses and gable ends today
BP #3 Excav/Site Util - Plainfield Grading	3	24	crew worked on site clean up, street sweep for parking lot and roadways. excavations for mechanical concrete pad pour scheduled for Monday of next week.
BP #13 Electrical - CSN Electric	2	16	crew worked on transformer connections east of 111 building and prepping for parking lot light poles to be poured
Totals	11	88	

## References

### Photos (12)



IMG\_0792

**Taken on** Dec 8, 2023, 8:23 AM CST

**Added on** Dec 8, 2023, 1:51 PM CST

**Added by** Ken Gleason



IMG\_0797

**Taken on** Dec 8, 2023, 8:25 AM CST

**Added on** Dec 8, 2023, 1:52 PM CST

**Added by** Ken Gleason



IMG\_0799

**Taken on** Dec 8, 2023, 11:42 AM CST

**Added on** Dec 8, 2023, 1:52 PM CST

**Added by** Ken Gleason



IMG\_0795

**Taken on** Dec 8, 2023, 8:24 AM CST

**Added on** Dec 8, 2023, 1:52 PM CST

**Added by** Ken Gleason



IMG\_0791

**Taken on** Dec 8, 2023, 8:22 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason



IMG\_0789

**Taken on** Dec 8, 2023, 8:11 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason



IMG\_0798

**Taken on** Dec 8, 2023, 8:27 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason



IMG\_0788

**Taken on** Dec 8, 2023, 8:10 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason



IMG\_0796

**Taken on** Dec 8, 2023, 8:24 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason



IMG\_0794

**Taken on** Dec 8, 2023, 8:24 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason



IMG\_0793

**Taken on** Dec 8, 2023, 8:23 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason



IMG\_0790

**Taken on** Dec 8, 2023, 8:22 AM CST  
**Added on** Dec 8, 2023, 1:52 PM CST  
**Added by** Ken Gleason