

Form detail

#69: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Nov 17, 2023
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Nov 17, 2023, 5:04 PM CST
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Crew	# Workers	# Total hours	Work performed
BP #2 General Trades - Lite Construction	6	48	crew worked on first floor LG steel framing. They got started on the Dens Glass on the exterior framing today as well.
BP #13 Electrical - CSN Electric	2	16	crew worked on exterior lighting and lighting for the west parking lot
BP #3 Excav/Site Util - Plainfield Grading	6	48	crew worked on excavation and undercuts for west parking lot today.
Totals	14	112	

References

Photos (14)



IMG_0652

Taken on Nov 17, 2023, 11:36 AM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0648

Taken on Nov 17, 2023, 11:35 AM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0656

Taken on Nov 17, 2023, 3:12 PM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0650

Taken on Nov 17, 2023, 11:36 AM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0654

Taken on Nov 17, 2023, 3:11 PM CST
Added on Nov 17, 2023, 4:32 PM CST
Added by Ken Gleason



IMG_0655

Taken on Nov 17, 2023, 3:12 PM CST
Added on Nov 17, 2023, 4:32 PM CST
Added by Ken Gleason



IMG_0649

Taken on Nov 17, 2023, 11:35 AM CST
Added on Nov 17, 2023, 4:32 PM CST
Added by Ken Gleason



IMG_0651

Taken on Nov 17, 2023, 11:36 AM CST
Added on Nov 17, 2023, 4:32 PM CST
Added by Ken Gleason



IMG_0653

Taken on Nov 17, 2023, 3:10 PM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0657

Taken on Nov 17, 2023, 3:12 PM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0658

Taken on Nov 17, 2023, 3:13 PM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0659

Taken on Nov 17, 2023, 3:13 PM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0661

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason



IMG_0660

Taken on Nov 17, 2023, 3:13 PM CST

Added on Nov 17, 2023, 4:32 PM CST

Added by Ken Gleason