

Form detail

#166: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Apr 19, 2024
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Apr 19, 2024, 12:33 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	BP #2 General Trades - Lite Construction	-	3	24	-	crew worked on floor covering, taping drywall at vestibule area, prepping for ceiling tile install with loading areas with materials, site clean up.
-	BP #6 Masonry - Jimmy'z Masonry	-	8	64	-	crew removed scaffolding along north side of site, continued install of stone and brick at front/west gable. Crew will be on site this weekend to acid wash exterior facade.
-	BP #8 Painting - Nedrow Painting	-	1	8	-	worked on finishing coat at areas on first floor today.
-	BP #9 Flooring - TSI Commercial Floor Covering	-	3	12	-	crew finished up the flooring on first floor with carpet and vinyl tiling today.
-	BP #12 Mechanical - Jensen's Plumbing & Heating	-	2	16	-	crew worked on setting registers today at lobby area soffits.
-	BP #13 Electrical - CSN Electric	-	3	24	-	crew worked on install of fixtures at first floor today
Totals:			20	148	0	

References

Photos (24)



IMG_1717

Taken on Apr 19, 2024, 10:07 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1716

Taken on Apr 19, 2024, 10:07 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1718

Taken on Apr 19, 2024, 10:07 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1722

Taken on Apr 19, 2024, 10:08 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1720

Taken on Apr 19, 2024, 10:07 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1719

Taken on Apr 19, 2024, 10:07 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1723

Taken on Apr 19, 2024, 10:08 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1721

Taken on Apr 19, 2024, 10:08 AM CDT
Added on Apr 19, 2024, 12:32 PM CDT
Added by Ken Gleason



IMG_1726

Taken on Apr 19, 2024, 10:09 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1724

Taken on Apr 19, 2024, 10:08 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1725

Taken on Apr 19, 2024, 10:09 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1728

Taken on Apr 19, 2024, 10:10 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1729

Taken on Apr 19, 2024, 10:15 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1727

Taken on Apr 19, 2024, 10:10 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1732

Taken on Apr 19, 2024, 10:43 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1733

Taken on Apr 19, 2024, 10:44 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1730

Taken on Apr 19, 2024, 10:15 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1731

Taken on Apr 19, 2024, 10:43 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1736

Taken on Apr 19, 2024, 12:13 PM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1734

Taken on Apr 19, 2024, 10:45 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1735

Taken on Apr 19, 2024, 10:45 AM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1737

Taken on Apr 19, 2024, 12:13 PM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1739

Taken on Apr 19, 2024, 12:13 PM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason



IMG_1738

Taken on Apr 19, 2024, 12:13 PM CDT
Added on Apr 19, 2024, 12:33 PM CDT
Added by Ken Gleason