

Form detail

#172: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Apr 26, 2024
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Apr 26, 2024, 1:24 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	BP #2 General Trades - Lite Construction	-	3	24	-	crew worked on frieze boards at west side of building today along with ceiling tiles, finish taping some areas and site clean up today.
-	BP #12 Mechanical - Jensen's Plumbing & Heating	-	3	24	-	crew worked on connections to mechanicals in IT room as well as prep at generator for install today
-	BP #13 Electrical - CSN Electric	-	2	16	-	crew worked on install of fixtures at lobby area as well as electrical trim on first floor today
-	BP #15 Elevator - Otis Elevator Company	-	2	16	-	crew worked on elevator install today
Totals:			10	80	0	

References

Photos (18)



IMG_1778

Taken on Apr 26, 2024, 1:17 PM CDT

Added on Apr 26, 2024, 1:23 PM CDT

Added by Ken Gleason



IMG_1781

Taken on Apr 26, 2024, 1:19 PM CDT

Added on Apr 26, 2024, 1:23 PM CDT

Added by Ken Gleason



IMG_1779

Taken on Apr 26, 2024, 1:17 PM CDT

Added on Apr 26, 2024, 1:23 PM CDT

Added by Ken Gleason



IMG_1777

Taken on Apr 26, 2024, 1:17 PM CDT

Added on Apr 26, 2024, 1:23 PM CDT

Added by Ken Gleason



IMG_1780

Taken on Apr 26, 2024, 1:19 PM CDT
Added on Apr 26, 2024, 1:23 PM CDT
Added by Ken Gleason



IMG_1776

Taken on Apr 26, 2024, 1:12 PM CDT
Added on Apr 26, 2024, 1:23 PM CDT
Added by Ken Gleason



IMG_1774

Taken on Apr 26, 2024, 1:12 PM CDT
Added on Apr 26, 2024, 1:23 PM CDT
Added by Ken Gleason



IMG_1773

Taken on Apr 26, 2024, 1:11 PM CDT
Added on Apr 26, 2024, 1:23 PM CDT
Added by Ken Gleason



IMG_1770

Taken on Apr 26, 2024, 1:09 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1775

Taken on Apr 26, 2024, 1:12 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1771

Taken on Apr 26, 2024, 1:10 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1769

Taken on Apr 26, 2024, 1:09 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1772

Taken on Apr 26, 2024, 1:11 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1768

Taken on Apr 26, 2024, 1:09 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1767

Taken on Apr 26, 2024, 1:09 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1766

Taken on Apr 26, 2024, 1:08 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1765

Taken on Apr 26, 2024, 1:08 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason



IMG_1764

Taken on Apr 26, 2024, 1:08 PM CDT
Added on Apr 26, 2024, 1:24 PM CDT
Added by Ken Gleason