

Form detail

#187: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	May 17, 2024
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	May 17, 2024, 4:18 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	BP #2 General Trades - Lite Construction	-	1	8	-	worked on bathroom grab bars and hand rails in first floor bathrooms today
-	BP #3 Excav/Site Util - Plainfield Grading	-	2	16	-	crew worked on final grading of site in preparation of landscapers by adding black dirt in islands in parking lots and for flat work to be started next week.
-	BP #4 Building Concrete - Premium Concrete Inc	-	7	56	-	crew worked on forms and pouring concrete for planters at west side of site today
-	BP #5 Asphalt, C&G's, Site Concrete - Abbey Paving	-	7	56	-	crew worked on flat work sidewalks and drive pad at north, south and east side of site today
-	BP #7 Roofing - Filotto Roofing	-	2	16	-	crew worked on soffit and fascia at south side of building today
-	BP #9 Flooring - TSI Commercial Floor Covering	-	6	48	-	crew worked on terrazzo flooring in lobby area as well as tile and grout work in bathrooms on first floor today
-	BP #13 Electrical - CSN Electric	-	3	24	-	crew worked on install of exterior parking lot light poles today
Totals:			28	224	0	

References

Photos (13)



IT Room
Taken on May 17, 2024, 3:57 PM CDT
Added on May 17, 2024, 4:08 PM CDT
Added by Ken Gleason



Lobby Terrazzo Flooring
Taken on May 17, 2024, 3:56 PM CDT
Added on May 17, 2024, 4:08 PM CDT
Added by Ken Gleason



Drive Ramp NE Corner
Taken on May 17, 2024, 3:59 PM CDT
Added on May 17, 2024, 4:08 PM CDT
Added by Ken Gleason



Drive Ramp NE Corner
Taken on May 17, 2024, 12:13 PM CDT
Added on May 17, 2024, 4:08 PM CDT
Added by Ken Gleason



Planter Boxes West Side

Taken on May 17, 2024, 12:07 PM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



Drive Pad East Side

Taken on May 17, 2024, 12:05 PM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



Drive Pad and Sidewalk Southeast Corner

Taken on May 17, 2024, 9:50 AM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



IT Room

Taken on May 17, 2024, 3:58 PM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



First Floor Bathrooms

Taken on May 17, 2024, 12:14 PM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



Lobby Terrazzo Flooring

Taken on May 17, 2024, 12:15 PM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



Drive Pad NE Corner

Taken on May 17, 2024, 3:59 PM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



Drive Pad and Sidewalk SE Corner

Taken on May 17, 2024, 12:05 PM CDT

Added on May 17, 2024, 4:08 PM CDT

Added by Ken Gleason



Lobby Terrazzo Flooring

Taken on May 17, 2024, 12:15 PM CDT

Added on May 17, 2024, 4:09 PM CDT

Added by Ken Gleason