

Form detail

#195: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	May 31, 2024
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	May 31, 2024, 3:47 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	BP #2 General Trades - Lite Construction	-	2	16	-	crew worked on casework and trim in lobby at first floor today along with install of countertops
-	BP #3 Excav/Site Util - Plainfield Grading	-	2	16	-	crew worked on site grading, install of drain tile at west side of building today, excavation at areas of frost walls at exterior front entry area
-	BP #9 Flooring - TSI Commercial Floor Covering	-	1	8	-	worked on install of tiles in bathrooms on first floor today
-	BP #13 Electrical - CSN Electric	-	2	16	-	crew worked on install of exterior site lighting poles today
-	BP #4 Building Concrete - Premium Concrete Inc	-	2	16	-	crew worked on waterproofing at planter boxes at west side of building today
Totals:			9	72	0	

References

Photos (10)



Countertop install at lobby
Taken on May 31, 2024, 3:17 PM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Counter top install at lobby
Taken on May 31, 2024, 3:17 PM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Exterior site lighting
Taken on May 31, 2024, 8:41 AM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Roof drain tile being installed
Taken on May 31, 2024, 3:13 PM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Countertop install in lobby
Taken on May 31, 2024, 3:17 PM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Rubbed finish install at ADA ramp
Taken on May 31, 2024, 3:26 PM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Exterior site lighting
Taken on May 31, 2024, 8:42 AM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Flatstock trim being installed at lobby
Taken on May 31, 2024, 3:16 PM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Planter box with waterproofing work
Taken on May 31, 2024, 8:25 AM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason



Planter box & excavation
Taken on May 31, 2024, 8:25 AM CDT
Added on May 31, 2024, 3:41 PM CDT
Added by Ken Gleason