

Form detail

#200: Weekly Report

**Forms**

Location	Kendall County New Office Building
Form date	Jun 7, 2024
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Jun 7, 2024, 3:12 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	BP #2 General Trades - Lite Construction	-	5	40	-	crew worked on trim in the lobby as well as counter tops over lateral file cabinets in voter registration area today
-	BP #3 Excav/Site Util - Plainfield Grading	-	3	24	-	crew worked on backfilling site at west side as well as site grading at north side of building today
-	BP #8 Painting - Nedrow Painting	-	1	8	-	worked on caulking and prep for final paint to start on Monday
-	BP #13 Electrical - CSN Electric	-	1	8	-	worked on exterior wiring at light poles as well as interior trim on the first floor today
Totals:			10	80	0	

References

Photos (7)



Voter operations

Taken on Jun 7, 2024, 8:52 AM CDT

Added on Jun 7, 2024, 3:07 PM CDT

Added by Ken Gleason



Clerk office 3

Taken on Jun 7, 2024, 8:52 AM CDT

Added on Jun 7, 2024, 3:07 PM CDT

Added by Ken Gleason



Planter drainage

Taken on Jun 7, 2024, 8:55 AM CDT

Added on Jun 7, 2024, 3:08 PM CDT

Added by Ken Gleason



Clerk department

Taken on Jun 7, 2024, 8:51 AM CDT

Added on Jun 7, 2024, 3:08 PM CDT

Added by Ken Gleason



Backfill and site grading

Taken on Jun 7, 2024, 8:54 AM CDT

Added on Jun 7, 2024, 3:08 PM CDT

Added by Ken Gleason



Lobby trim work

Taken on Jun 7, 2024, 8:51 AM CDT

Added on Jun 7, 2024, 3:08 PM CDT

Added by Ken Gleason



Clerk office 2

Taken on Jun 7, 2024, 8:51 AM CDT

Added on Jun 7, 2024, 3:08 PM CDT

Added by Ken Gleason