

Form detail

#205: Weekly Report



Forms

Location	Kendall County New Office Building
Form date	Jun 14, 2024
Description	
Due date	
Submitted by	Ken Gleason
Status	Closed
Last update	Jun 14, 2024, 4:03 PM CDT
Last updated by	Ken Gleason
Included references	Assets Files Forms Issues Photos

Supporting information

Kendall County New Office Project. CCCS Project Number 221071.

1. Work Log

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	BP #2 General Trades - Lite Construction	-	3	24	-	crew worked on trimming out the lobby area between the columns today
-	BP #3 Excav/Site Util - Plainfield Grading	-	3	24	-	crew worked on final grade and install of top soil in islands around parking lots
-	BP #4 Building Concrete - Premium Concrete Inc	-	2	16	-	crew worked on rubbed finish at planters, retaining walls and exposed foundation areas today
-	BP #8 Painting - Nedrow Painting	-	2	16	-	crew worked on touch up paint on first floor and stairway today
-	BP #13 Electrical - CSN Electric	-	1	8	-	worked on exterior site lighting wiring and first floor electrical trim today
-	BP #14 Landscaping - Twin Oaks Landscaping	-	6	48	-	crew worked on planting of trees and shrubs around site today
Totals:			17	136	0	

References

Photos (13)



SW corner of site

Taken on Jun 14, 2024, 3:53 PM CDT

Added on Jun 14, 2024, 3:57 PM CDT

Added by Ken Gleason



Parking lot west

Taken on Jun 14, 2024, 3:54 PM CDT

Added on Jun 14, 2024, 3:57 PM CDT

Added by Ken Gleason



NW corner of site

Taken on Jun 14, 2024, 3:54 PM CDT

Added on Jun 14, 2024, 3:57 PM CDT

Added by Ken Gleason



Clerk dept

Taken on Jun 13, 2024, 4:15 PM CDT

Added on Jun 14, 2024, 3:57 PM CDT

Added by Ken Gleason



West parking lot landscaping

Taken on Jun 14, 2024, 3:24 PM CDT
Added on Jun 14, 2024, 3:57 PM CDT
Added by Ken Gleason



Lobby glass area

Taken on Jun 14, 2024, 3:54 PM CDT
Added on Jun 14, 2024, 3:57 PM CDT
Added by Ken Gleason



Landscape materials

Taken on Jun 12, 2024, 1:01 PM CDT
Added on Jun 14, 2024, 3:57 PM CDT
Added by Ken Gleason



Clerks office

Taken on Jun 13, 2024, 4:15 PM CDT
Added on Jun 14, 2024, 3:58 PM CDT
Added by Ken Gleason



Training room

Taken on Jun 13, 2024, 4:12 PM CDT
Added on Jun 14, 2024, 3:58 PM CDT
Added by Ken Gleason



Clerk dept furniture

Taken on Jun 13, 2024, 4:15 PM CDT
Added on Jun 14, 2024, 3:58 PM CDT
Added by Ken Gleason



South parking lot landscaping

Taken on Jun 14, 2024, 3:34 PM CDT
Added on Jun 14, 2024, 3:58 PM CDT
Added by Ken Gleason



South parking lot landscaping

Taken on Jun 14, 2024, 3:33 PM CDT
Added on Jun 14, 2024, 3:58 PM CDT
Added by Ken Gleason



[Front entry](#)

Taken on Jun 14, 2024, 3:28 PM CDT

Added on Jun 14, 2024, 3:58 PM CDT

Added by Ken Gleason